

ASHBURTON DISTRICT COUNCIL ROAD NETWORK MAINTENANCE AND OPERATIONS NEWSLETTER

ROAD0144 | Issue 46 | Nov/Dec 2024



Executive Summary

Tēnā koutou Katoa,

Our maintenance team has had an outstanding year, marked by ambitious targets, impressive accomplishments and a few curve balls along the way to deal with. Maintaining over 1613km Sealed and 1156km Unsealed roads, the team consistently demonstrated excellence in service delivery.

Highlights of the year include the successful completion of all pre-reseal repairs ahead of the targeted December deadline—a remarkable milestone never before achieved by any contractor on the maintenance contract. In total, our teams have completed over 8600m² of sealed road repairs and 38,300m³ of Maintenance Metalling this financial year.

Through collaboration, innovation, and an unwavering commitment to quality, the team not only met but exceeded expectations, ensuring safer and more reliable roads for the Ashburton community.

As the festive season approaches, we extend our heartfelt thanks to the road maintenance team for their steadfast dedication to our community's safety and well-being. We especially acknowledge those working during the holidays, whose tireless efforts behind the scenes ensure our roads remain safe and reliable.

Wishing you all safe and joyful journeys this December!

James Faber
Contract Manager – Road Maintenance.

Summary below of key achievements during:

November 2024

- 529 potholes filled
- 762m Edge breaks repaired
- 3,645m² Digouts & Stabs repaired
- 517km of routine grading completed
- 762m³ Maintenance Metalling
- 34 New signs installations/replacements completed
- 10 Soak pits Installed

December 2024

- 159 potholes filled
- 528m Edge breaks repaired
- 3,031m² Digouts repaired
- 639km of routine grading completed
- 3,320m³ Maintenance Metalling
- 17 New signs installations/replacements completed

Completed Metalling Quantity for this Financial Year

- 38,353m³

Upcoming Planned Works – January 2025

Overview

Our Heavy Maintenance Teams will continue with digout repairs on Pole Road, then heading to the Northeast Quadrant to complete a few smaller sites.

Our Cyclic teams will continue with pothole repairs and sign maintenance across the network. The teams will also keep an eye on CRM's and address urgent tasks previously handled by the Minor Works Team.



Team surfacing digouts



Hans having a go at operating the mill

Summary of planned works

- Maintenance Metalling – Old Main South Road
- Sealed Road Repairs – Pole Road, Burnett Street and Nelson Street
- Footpath repair & replacement – McKerrow Street

Contact Us

Phone - 0800 HEBCAN
Email - ashburtonDC@heb.co.nz
Address – 203 Frasers Road, Tinwald
Web - www.heb.co.nz

Our Team
Working for You
Trading Partners



Tarbotton Land & Civil

